

Preliminary Construction Program — Principal Contractor | Award end Mar 2027 · Month 1 = Apr 2027 · Practical completion month 25 (Apr 2029) · Contract completion 31 May 2029 · 1 month terminal float

■ Dam ■ Pump & power station ■ Access bridge ■ Pipeline ■ Enabling ■ Pre-construction ■ Transmission ■ Commissioning

Logic notation: a bare ID means finish-to-start (successor begins the month after the predecessor ends). FS-1 means one month of overlap. SS+3 means the successor starts three months after the predecessor starts. Every date on this sheet is derived from this logic and can be reproduced from it.

▲ in the Float column = zero total float, on the critical path. Pale bar extension = total float. Shaded columns = Brisbane wet season (Nov–Mar). Delivery blank = self-performed; only subcontracted and client-nominated scopes are marked. LOE = level of effort.

Critical path: A1 → A6 → A7 → B2 → E1 → E2 → E3 → E4 → E5 → E6 → E7 → E11 → H2 → H3 → H6 → H7.

The dam is NOT critical — it carries about two months of float, because first fill cannot precede the pumps being installed and commissioned. Cultural heritage clearance IS critical: it gates the first ground disturbance. Working hours 10 hr/day, six-day week, no noise after 6:00pm — RCC therefore cannot be placed continuously, so lift-joint treatment governs the placement method. Peak concrete demand (months 12–14, three fronts) exceeds one 5 m³ batch plant with two agitator trucks; additional agitator capacity is hired for that period.