

ENOGGERA RESERVOIR PUMPED-HYDRO PROJECT

Preliminary Construction Program — Principal Contractor | Award end Mar 2027 · Month 1 = Apr 2027 · Practical completion month 25 (Apr 2029) · Contractual completion 31 May 2029 · 1 month terminal float

[illegible]

ID	Activity	Delivery	Pred.	CP	Start	Dur	Fin	Float	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	
H1	Initial impoundment (first fill) & dam monitoring	Self-perform	D11, F9, H2		22	2	23	1																											
H2	Mechanical & electrical pre-commissioning	Nominated S/C	E11, E12, F9	●	21	2	22	0																											
H3	Wet commissioning — pump mode	Nominated S/C	H2	●	22	2	23	0																											
H4	Wet commissioning — generation mode	Nominated S/C	H3	●	23	2	24	0																											
H5	Performance & compliance testing	Self-perform	H4	●	24	1	24	0																											
H6	Demobilisation & site restoration	Self-perform	H4	●	23	3	25	0																											
H7	Practical completion & handover	Self-perform	H5, H6, H1, E13, G2	●	25	1	25	0																											
KEY MILESTONES																																			
	Dam access road complete				3						◆																								
	Dam foundation accepted				7										◆																				
	Access bridge open to construction traffic				13																◆														
	RCC placement complete — crest RL 102				16																			◆											
	Pump station structure topped out				16																			◆											
	Dam works complete				19																					◆									
	Pipeline hydrostatic test passed				20																						◆								
	First fill commenced				22																														
	PRACTICAL COMPLETION & HANDOVER				25																													◆	
	Contract completion date — 31 May 2029 (1 month terminal float)				26																														◆

◆ Dam ◆ Pump & power station ◆ Access bridge ◆ Pipeline ◆ Enabling ◆ Pre-construction ◆ Transmission ◆ Commissioning

● in CP column = zero total float, activity is on the critical path. Pale bar extension = total float in months. Shaded columns = Brisbane wet season (Nov–Mar), reduced productivity on earthworks and RCC placement. Working hours 10 hr/day, six-day week, no noise after 6:00pm — RCC therefore cannot be placed continuously, so lift-joint treatment (bedding mix, surface preparation, maturity management) governs the placement method.

Critical path: A1 → A6 → A7 → B2 → A8 → E1 → E2 → E3 → E4 → E5 → E6 → E7 → E9 → E11 → E12 → H2 → H3 → H4 → H5 / H6 → H7. Cultural heritage clearance sits ON the critical path — it gates the first ground disturbance, so it is programmed as a priority item, not a formality. The dam is NOT critical: it carries about three months of float, because first fill cannot precede the pumps being installed and commissioned.