

Power Building Pty Ltd

15 Leichhardt Street

Wynnum West QLD 4178

ACN 665 652 880 | QBCC Licence No. 1236148

Phone: 07 3287 3158 | Email: joe@powerbuilding.com.au

25 September 2026

Project No: 26-002

Trever Mal

Superintendent's Representative

Balmain Consulting Pty Ltd

64 Bishop Street

West End QLD 4101

Dear Mr Mal

RE: New Sports Centre, Charlwood — Project No. 26-002**Submission of Price for Variation Order No. 4 (VO4) — Additional Carpark Works**

We refer to Variation Order No. 4 (VO4) issued by the Superintendent's Representative on 18 September 2026, directing Power Building Pty Ltd to:

1. Construct an additional 68m² of asphalt to the carpark area; and
2. Construct an additional 25 lineal metres (lm) of kerb to the carpark area.

Pursuant to clause 40.2(a) of the Contract, and in accordance with the direction in VO4 to submit our price within 5 business days, please find below our price for the variation works, together with supporting evidence of cost.

Valuation

In accordance with clause 40.5(d)(iv) of the Contract, the variation has been valued on the basis of the reasonable direct cost to the Contractor, including subcontract costs, with profit and overhead applied at the rates stated in Item 5 of Annexure B — Commercial Framework (15% on subcontractor costs; 10% on the Contractor's own costs).

Item 1 — Additional Asphalt (68m²) — Subcontract Work

The asphalt works will be carried out by Asphalt Solutions (Quote No. 132, dated 21 September 2026, attached). The quote is GST inclusive and has been converted to exclude GST in accordance with clause 48 and Item 9 of Annexure B.

Description	Amount (excl. GST)
Asphalt Solutions Quote No. 132 — 30mm asphalt incl. preparation of substrate, 68m ² @ \$66/m ² (GST inclusive) ÷ 1.1	\$4,080.00
Add: Profit & Overhead @ 15% on subcontractor costs (Annexure B, Item 5 — clause 40.5(d)(iv)(C))	\$612.00
Subtotal — Asphalt (excl. GST)	\$4,692.00

Item 2 — Additional Kerb (25 lm) — Contractor's Own Staff

The kerb works will be carried out by the Contractor's own staff at the applicable rate of \$45.00 per lineal metre, excluding GST.

Description	Amount (excl. GST)
25 lm × \$45.00/lm (Contractor's own staff)	\$1,125.00
Add: Profit & Overhead @ 10% on Contractor's own costs (Annexure B, Item 5 — clause 40.5(d)(iv)(C))	\$112.50
Subtotal — Kerb (excl. GST)	\$1,237.50

Summary — Variation Order No. 4

Description	Amount (excl. GST)
Item 1 — Additional Asphalt (68m ²)	\$4,692.00
Item 2 — Additional Kerb (25 lm)	\$1,237.50
Total excl. GST	\$5,929.50
GST (10%)	\$592.95
Total incl. GST	\$6,522.45

We confirm that there is no delay to the Works as a result of this variation and accordingly no extension of time or delay costs are claimed in connection with VO4.

We request that the Superintendent assess and confirm the approved value of VO4 in accordance with clause 40.5(a) of the Contract, and that the Contract Sum be adjusted accordingly by **\$5,929.50 excluding GST (\$6,522.45 including GST)**.

Should you have any queries regarding this submission, please do not hesitate to contact the undersigned.

Yours sincerely

Joe Perera

Contractor's Representative

Power Building Pty Ltd

Attachment: Asphalt Solutions Quote No. 132, dated 21 September 2026

Contract Clauses Relied Upon

Clause	Purpose
Clause 40.1(a)	Superintendent's authority to direct a variation prior to the date of practical completion
Clause 40.2(a)	Contractor's obligation to advise effect on contract sum within timeframe directed
Clause 40.3(a)	Contractor's entitlement to claim costs incurred in carrying out a directed variation
Clause 40.5(a)	Contract sum to be adjusted by the amount of the valuation
Clause 40.5(d)(iv)	Valuation by reference to reasonable direct costs (labour, materials, plant) and subcontract costs, plus
Clause 40.5(d)(iv)(C)	P&OH applied at percentages stated in the Commercial Framework
Annexure B — Item 5	P&OH rates: 15% on subcontractor costs; 10% on Contractor's own costs
Annexure B — Item 9 / Clause 48	All prices are exclusive of GST